

# SAPboard CONSTRUCTION SCHEDULE

ID	Name	Start	Finish	Duration	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sep '17																						
					1/30	2/6	2/13	2/20	2/27	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	8/21
1	<b>SAP BOARD CONSTRUCTION SCHEDULE</b>	<b>Mon 4/10/17</b>	<b>Thu 8/10/17</b>	<b>87 days</b>	SAP BOARD CONSTRUCTION SCHEDULE <b>8/10/17</b>																													
2	<b>3rd Floor</b>	<b>Mon 4/10/17</b>	<b>Wed 6/28/17</b>	<b>57 days</b>																														
3	Hang & Finish Drywall	Mon 4/10/17	Fri 4/28/17	15 days	Hang & Finish Drywall <b>0%, 4/28/2017</b>																													
4	Prime & Paint - First Coat	Mon 5/1/17	Tue 5/9/17	7 days	Prime & Paint - First Coat <b>0%, 5/9/2017</b>																													
5	Cabinets & Trim	Wed 5/10/17	Tue 5/16/17	5 days	Cabinets & Trim <b>0%, 5/16/2017</b>																													
6	Flooring	Wed 5/10/17	Tue 5/23/17	10 days	Flooring <b>0%, 5/23/2017</b>																													
7	MEP Trim Out	Wed 5/17/17	Thu 5/25/17	7 days	MEP Trim Out <b>0%, 5/25/2017</b>																													
8	Shelving, Bath Accessories, & Blinds	Wed 5/24/17	Wed 5/31/17	5 days	Shelving, Bath Accessories, & Blinds <b>0%, 5/31/2017</b>																													
9	Carpet	Thu 6/1/17	Tue 6/6/17	4 days	Carpet <b>0%, 6/6/2017</b>																													
10	Final Paint	Wed 6/7/17	Wed 6/14/17	6 days	Final Paint <b>0%, 6/14/2017</b>																													
11	Punch Out & Cleaning	Thu 6/15/17	Wed 6/28/17	10 days	Punch Out & Cleaning <b>0%, 6/28/2017</b>																													
12	<b>2nd Floor</b>	<b>Mon 5/1/17</b>	<b>Thu 7/20/17</b>	<b>57 days</b>																														
13	Hang & Finish Drywall	Mon 5/1/17	Fri 5/19/17	15 days	Hang & Finish Drywall <b>0%, 5/19/2017</b>																													
14	Prime & Paint - First Coat	Mon 5/22/17	Wed 5/31/17	7 days	Prime & Paint - First Coat <b>0%, 5/31/2017</b>																													
15	Cabinets & Trim	Thu 6/1/17	Wed 6/7/17	5 days	Cabinets & Trim <b>0%, 6/7/2017</b>																													
16	Flooring	Thu 6/1/17	Wed 6/14/17	10 days	Flooring <b>0%, 6/14/2017</b>																													
17	MEP Trim Out	Thu 6/8/17	Fri 6/16/17	7 days	MEP Trim Out <b>0%, 6/16/2017</b>																													
18	Shelving, Bath Accessories, & Blinds	Thu 6/15/17	Wed 6/21/17	5 days	Shelving, Bath Accessories, & Blinds <b>0%, 6/21/2017</b>																													
19	Carpet	Thu 6/22/17	Tue 6/27/17	4 days	Carpet <b>0%, 6/27/2017</b>																													
20	Final Paint	Wed 6/28/17	Thu 7/6/17	6 days	Final Paint <b>0%, 7/6/2017</b>																													
21	Punch Out & Cleaning	Fri 7/7/17	Thu 7/20/17	10 days	Punch Out & Cleaning <b>0%, 7/20/2017</b>																													
22	<b>1st Floor</b>	<b>Mon 5/22/17</b>	<b>Thu 8/10/17</b>	<b>57 days</b>																														
23	Hang & Finish Drywall	Mon 5/22/17	Mon 6/12/17	15 days	Hang & Finish Drywall <b>0%, 6/12/2017</b>																													
24	Prime & Paint - First Coat	Tue 6/13/17	Wed 6/21/17	7 days	Prime & Paint - First Coat <b>0%, 6/21/2017</b>																													
25	Cabinets & Trim	Thu 6/22/17	Wed 6/28/17	5 days	Cabinets & Trim <b>0%, 6/28/2017</b>																													
26	Flooring	Thu 6/22/17	Thu 7/6/17	10 days	Flooring <b>0%, 7/6/2017</b>																													
27	MEP Trim Out	Thu 6/29/17	Mon 7/10/17	7 days	MEP Trim Out <b>0%, 7/10/2017</b>																													
28	Shelving, Bath Accessories, & Blinds	Fri 7/7/17	Thu 7/13/17	5 days	Shelving, Bath Accessories, & Blinds <b>0%, 7/13/2017</b>																													
29	Carpet	Fri 7/14/17	Wed 7/19/17	4 days	Carpet <b>0%, 7/19/2017</b>																													
30	Final Paint	Thu 7/20/17	Thu 7/27/17	6 days	Final Paint <b>0%, 7/27/2017</b>																													
31	Punch Out & Cleaning	Fri 7/28/17	Thu 8/10/17	10 days	Punch Out & Cleaning <b>0%, 8/10/2017</b>																													



Task		External Tasks		Manual Task		Finish-only
Split		External Milestone		Duration-only		Deadline
Milestone		Inactive Task		Manual Summary Rollup		Progress
Summary		Inactive Milestone		Manual Summary		Baseline
Project Summary		Inactive Summary		Start-only		

Date: 11/8/15