

GYPCRETE CONSTRUCTION SCHEDULE

ID	Name	Start	Finish	Duration	Feb '17		Mar '17			Apr '17				May '17				Jun '17				Jul '17				Aug '17				Sep '17				O
					1/30	2/6	2/13	2/20	2/27	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	
32	GYPCRETE CONSTRUCTION SCHEDULE	Mon 4/10/17	Wed 9/13/17	110 days	GYPCRETE CONSTRUCTION SCHEDULE																													
33	3rd Floor	Mon 4/10/17	Wed 8/9/17	86 days																														
34	Hang & Finish Drywall - First Coat	Mon 4/10/17	Tue 4/25/17	12 days	Hang & Finish Drywall - First Coat 0%, 4/25/2017																													
35	Gypcrete Prep - Fill Holes, Clean, & Form	Wed 4/26/17	Tue 5/2/17	5 days	Gypcrete Prep - Fill Holes, Clean, & Form 0%, 5/2/2017																													
36	Pour Gypcrete	Wed 5/3/17	Thu 5/4/17	2 days	Pour Gypcrete 0%, 5/4/2017																													
37	Gypcrete Curing	Fri 5/5/17	Fri 6/2/17	20 days	Gypcrete Curing 0%, 6/2/2017																													
38	Seal Gypcrete	Thu 5/11/17	Fri 5/12/17	2 days	Seal Gypcrete 0%, 5/12/2017																													
39	Finish Drywall - Final Coat	Mon 6/5/17	Fri 6/9/17	5 days	Finish Drywall - Final Coat 0%, 6/9/2017																													
40	Prime & Paint - First Coat	Mon 6/12/17	Tue 6/20/17	7 days	Prime & Paint - First Coat 0%, 6/20/2017																													
41	Cabinets & Trim	Wed 6/21/17	Tue 6/27/17	5 days	Cabinets & Trim 0%, 6/27/2017																													
42	Flooring	Wed 6/21/17	Wed 7/5/17	10 days	Flooring 0%, 7/5/2017																													
43	MEP Trim Out	Wed 6/28/17	Fri 7/7/17	7 days	MEP Trim Out 0%, 7/7/2017																													
44	Shelving, Bath Accessories, & Blinds	Thu 7/6/17	Wed 7/12/17	5 days	Shelving, Bath Accessories, & Blinds 0%, 7/12/2017																													
45	Carpet	Thu 7/13/17	Tue 7/18/17	4 days	Carpet 0%, 7/18/2017																													
46	Final Paint	Wed 7/19/17	Wed 7/26/17	6 days	Final Paint 0%, 7/26/2017																													
47	Punch Out & Cleaning	Thu 7/27/17	Wed 8/9/17	10 days	Punch Out & Cleaning 0%, 8/9/2017																													
48	2nd Floor	Wed 4/26/17	Fri 8/25/17	86 days																														
49	Hang & Finish Drywall - First Coat	Wed 4/26/17	Thu 5/11/17	12 days	Hang & Finish Drywall - First Coat 0%, 5/11/2017																													
50	Gypcrete Prep - Fill Holes, Clean, & Form	Fri 5/12/17	Thu 5/18/17	5 days	Gypcrete Prep - Fill Holes, Clean, & Form 0%, 5/18/2017																													
51	Pour Gypcrete	Fri 5/19/17	Mon 5/22/17	2 days	Pour Gypcrete 0%, 5/22/2017																													
52	Gypcrete Curing	Tue 5/23/17	Tue 6/20/17	20 days	Gypcrete Curing 0%, 6/20/2017																													
53	Seal Gypcrete	Tue 5/30/17	Wed 5/31/17	2 days	Seal Gypcrete 0%, 5/31/2017																													
54	Finish Drywall - Final Coat	Wed 6/21/17	Tue 6/27/17	5 days	Finish Drywall - Final Coat 0%, 6/27/2017																													
55	Prime & Paint - First Coat	Wed 6/28/17	Fri 7/7/17	7 days	Prime & Paint - First Coat 0%, 7/7/2017																													
56	Cabinets & Trim	Mon 7/10/17	Fri 7/14/17	5 days	Cabinets & Trim 0%, 7/14/2017																													
57	Flooring	Mon 7/10/17	Fri 7/21/17	10 days	Flooring 0%, 7/21/2017																													
58	MEP Trim Out	Mon 7/17/17	Tue 7/25/17	7 days	MEP Trim Out 0%, 7/25/2017																													
59	Shelving, Bath Accessories, & Blinds	Mon 7/24/17	Fri 7/28/17	5 days	Shelving, Bath Accessories, & Blinds 0%, 7/28/2017																													
60	Carpet	Mon 7/31/17	Thu 8/3/17	4 days	Carpet 0%, 8/3/2017																													
61	Final Paint	Fri 8/4/17	Fri 8/11/17	6 days	Final Paint 0%, 8/11/2017																													
62	Punch Out & Cleaning	Mon 8/14/17	Fri 8/25/17	10 days	Punch Out & Cleaning 0%, 8/25/2017																													
63	1st Floor	Fri 5/12/17	Wed 9/13/17	86 days																														
64	Hang & Finish Drywall - First Coat	Fri 5/12/17	Tue 5/30/17	12 days	Hang & Finish Drywall - First Coat 0%, 5/30/2017																													
65	Gypcrete Prep - Fill Holes, Clean, & Form	Wed 5/31/17	Tue 6/6/17	5 days	Gypcrete Prep - Fill Holes, Clean, & Form 0%, 6/6/2017																													
66	Pour Gypcrete	Wed 6/7/17	Thu 6/8/17	2 days	Pour Gypcrete 0%, 6/8/2017																													
67	Gypcrete Curing	Fri 6/9/17	Fri 7/7/17	20 days	Gypcrete Curing 0%, 7/7/2017																													
68	Seal Gypcrete	Thu 6/15/17	Fri 6/16/17	2 days	Seal Gypcrete 0%, 6/16/2017																													
69	Finish Drywall - Final Coat	Mon 7/10/17	Fri 7/14/17	5 days	Finish Drywall - Final Coat 0%, 7/14/2017																													
70	Prime & Paint - First Coat	Mon 7/17/17	Tue 7/25/17	7 days	Prime & Paint - First Coat 0%, 7/25/2017																													
71	Cabinets & Trim	Wed 7/26/17	Tue 8/1/17	5 days	Cabinets & Trim 0%, 8/1/2017																													
72	Flooring	Wed 7/26/17	Tue 8/8/17	10 days	Flooring 0%, 8/8/2017																													
73	MEP Trim Out	Wed 8/2/17	Thu 8/10/17	7 days	MEP Trim Out 0%, 8/10/2017																													
74	Shelving, Bath Accessories, & Blinds	Wed 8/9/17	Tue 8/15/17	5 days	Shelving, Bath Accessories, & Blinds 0%, 8/15/2017																													
75	Carpet	Wed 8/16/17	Mon 8/21/17	4 days	Carpet 0%, 8/21/2017																													
76	Final Paint	Tue 8/22/17	Tue 8/29/17	6 days	Final Paint 0%, 8/29/2017																													
77	Punch Out & Cleaning	Wed 8/30/17	Wed 9/13/17	10 days	Punch Out & Cleaning 0%, 9/13/2017																													



Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline
Split		External Tasks		Inactive Summary		Manual Summary		Progress
Milestone		External Milestone		Manual Task		Start-only		Baseline
Summary		Inactive Task		Duration-only		Finish-only		

Date: 11/8/15